

New Jersey City University

Science Building Addition and Renovation

Construction Forecast

January 16 – January 29

Activity	Affected Areas	Noise	Dust	Vibration	Odor	1/16	1/17	1/18	1/19	1/20	1/21	1/22	1/23	1/24	1/25	1/26	1/27	1/28	1/29
						Mon	Tues	Wed	Thur	Fri	Sat	Sun	Mon	Tues	Wed	Thur	Fri	Sat	Sun
Plumbing Work	1 st - 5 th Floors (Addition) & 4 th /5 th Renovation					X	X	X	X	X			X	X	X	X	X		
Sprinkler Piping Maines Only	5 th Floor Addition					X	X	X	X	X			X	X	X	X	X		
Exterior Metal Studs & Sheathing	Exterior					X	X	X	X	X			X	X	X	X	X		
Electrical Work	Basement, 4 th /5 th Floor & 1 st -5 th Floor Addition					X	X	X	X	X			X	X	X	X	X		
Install Ductwork	5 th Floor & Penthouse					X	X	X	X	X			X	X	X	X	X		
VAV/Mechanical Piping Installation	5 th Floor												X	X	X	X	X		
Relocate Existing Chiller Piping	Penthouse and Roof					X	X	X	X	X			X	X	X	X	X		
Roofing Demo/Install (Weather Permitting)	Roof/ 1 st – 5 th Floor South					X	X	X	X	X			X	X	X	X	X		
CMU Installation	4 th & 5 th Floor, Interior, & West Wall					X	X	X	X	X			X	X	X	X	X		
Fireproofing Steel (Weather Permitting)	Outside New Addition					X	X	X	X	X									
Curtain Wall Installation	Outside New Addition					X	X	X	X	X			X	X	X	X	X		
Pouring Stair Tower & Installing Railings	Outside New Addition							X	X	X			X	X					
Deliveries	Outside of PSB						X						X	X					
Pump Truck	Outside of PSB												X	X					

LEGEND High Moderate Low

Note: Schedule is subject to change



Exterior Overview



EAHU-2 Doghouse Progress

