

New Jersey City University Science Building Addition and Renovation


Construction Forecast

March 19 – April 1

Activity	Affected Areas	Noise	Dust	Vibration	Odor	3/19	3/20	3/21	3/22	3/23	3/24	3/25	3/26	3/27	3/28	3/29	3/30	3/31	4/1	
						Mon	Tues	Wed	Thur	Fri	Sat	Sun	Mon	Tues	Wed	Thur	Fri	Sat	Sun	
Spackle Touch Up	1 st Floor	Low	Low	Low		X	X	X	X	X			X	X						
Final Painting	1 st Floor	Low	Low	Low		X	X	X	X	X			X	X						
Floor and Base	1 st Floor	Low	Low	Low		X	X	X	X	X										
Electrical Finishes	1 st Floor	Low	Low	Low		X	X	X	X	X			X	X	X					
Punch list Items	2 nd /3 rd Floor	Low	Low	Low		X	X	X	X	X			X	X	X	X	X			
Cleaning	1 st /3 rd /4 th Floor	Low	Low	Low						X	X	X								
Blocking Platform & Grease Duct Install	Penthouse & Roof	Moderate	Moderate	Low		X	X	X	X	X										
Site work	Exterior	Moderate	Moderate	Low																
Dumpster Delivery		Moderate	Moderate	Low		X										X				

LEGEND High Moderate Low

Note: Schedule is subject to change



1st Floor Flooring Progress